

HYDROCARBON POLLUTION REMEDIATION PROJECT (HYPREP)

Project Coordination Office -Environmental Remediation Unit

Environmental Remediation of Hydrocarbon Impacted Sites in Ogoni-Land, Rivers State.

Phase 2 Soil and Groundwater Remediation Works on Medium Risk Sites (SMR Lots)

WEEKLY SITE ASSESSMENT ACTIVITY REPORT

Reporting Week: 10 Date:11/09/2023 to 15/09/2023

Duration of Contract (in Months): 24 Flag-Off Date: 27/04/2023 Mobilization Date: 11/07/2023

Expected End Date: 11/07/2025 Revised End Date:/202.....

Duration on Site to Date (in Months -based on 22 Work Days per Month): 2Months/42 Days

1.0 SITE INFORMATION

LOT NUMBER SMR LOT 36 CONTRACTOR: PHILCOM INTEGRATED LIMITED							
SITE NAME (Name/Community) F/S FLARE SITE AREA 2 - KWAWA COMMUNITY						UNEP Code	: qc_016 - 001
L. G. A KHANA SITE			REFERENCE GPS COORDINATES	(UTM, WGS84	, ZONE 32N)	E:331632	N: 509504
Area (m²) of impacted soil: in the Bill		Max depth of Impact (m) in the Bill		Volume (m³) of S	Soil in the Bill		
of Quantities (BoQ) 18,800M ²		of Quantities (BoQ)	6.0m of Quantities (BoQ)		loQ)	112,800m ³	
Maximum initial Groundwater TPH (μ g/I) in the Bill of				Maximum initial	Soil TPH (mg/kg)	in the Bill	
Quantities (B	oQ)		77,000ug/l	of Quantities (BoQ)			3,800mg/kg

2.0 SITE INFRASTRUCTURE

S/No	S/No Site Infrastructures (Size {(L×B×H) =m ² /m ³ } -as applicable	Percentage		oordinates 584, Zone 32N)	Remarks / Working Condition	
				Completion (%)	Easting	Northing		
1	Site Offices	1	27m×25m×3m	100%	331728	509657	Completed	
2	Sewage pit	1	2.4m×1.2m×2.5m	100%	331761	509670	Completed	
3	Decontamination area	1	N/A				Not Yet	
4	Engineered Biocell	1	50m×50m×1.5m	20%	331743	509422	Building Ongoing	
5	Leachate sump	1	N/A				Not Yet	
6	Security Post	1	3m×2m×2.7m	100%	331728	509657	Completed	
7	Borehole/Stand	1	0.6m×0.6m×15m	100%	331728	509657	Completed	
8	Workers Sit Out	1	4.9m×4.9m×3.5m	100%	331755	509652	Completed	
9	Security Lights	5	0.1m×0.1m×5m	100%			Installed at the site office	
10	Liquid Waste Point	1	3.7m×1.2m×0.3m	100%	331763	509643	Completed	



3.0 SITE HSE REPORT

3.1: Computation of Work Manhours

Α	В	С	٥	E
Total number of	Number of days	Number of days worked	Week Manhours	Project to Date Manhours $(A \times C \times 8hrs)$
personnel on site	worked in the week	from inception to date	$(A \times B \times 8hrs)$	
47	5	42	1,880	15,792

3.2: HSE Checks

S/N	Work Description	Number	Cumulative	Remarks
1	Toolbox Meetings / Talks	5	42	Toolbox carried out daily
2	Unsafe Acts / Unsafe Conditions / (UA/UC/) recorded	3/0	14/2	* Improper use of PPE * Horse Play * Improper waste disposal
3	Unsafe Acts / Unsafe Conditions (UA/UC/) Closed out	3/0	14/2	All UA/UC finally closeout
4	Near miss	0	4	
5	First Aid case	0	1	N/A
	Medical Treatment Case	0	1	Dizziness on a worker and was taken to retainership clinic in Bori.
6	Environmental Incident	Nil	Nil	
7	Work disruption by on-site community staff	Nil	Nil	
8	Work disruption by off-site community intruders	Nil	Nil	
9	Work disruption due to breakdown of work equipment	0	9	Equipment broke down rectified
	such as excavator, tiller, or bulldozer.			
10	Lost hours due to equipment breakdown (Hrs)	0	77	Equipment finally in good condition
11	Waste management practices on site - housekeeping	Nil	Nil	
	issues			
12	Property/equipment damage	Nil	Nil	
13	Fire incident	Nil	Nil	
14	Monthly HSE meeting (s)	Nil	Nil	
15	HSE training	Nil	Nil	
16	No. of drills (Quarterly)	Nil	Nil	
17	Fatality	Nil	Nil	



4.0 ASSESSMENT SAMPLING DATA

4.1: General Boreholes Information

ITEM	QUANTITY	ITEM	QUANTITY
No. of Borehole Installed	10	Total No. of Soil Samples Collected	90 (80 Organic (30 Speciated and 50 Non-Speciated), 10 Inorganic
No. of Auger holes Drilled	10	Total No. of Groundwater samples collected	20

4.2: Boreholes Sampling Information

S/N	Borehole Point ID	GPS Cod	ordinates	Maximum Depth (mbgs)	Soil Sampling Intervals (mbgs)	Predominant Soil Lithology	No of soil samples	Depth range of observed	phy	minant sical vation	Depth to Ground-	Observed Impact on Ground-
		Easting	Northing				collected per hole	Impact (mbgs)	Odour	Sheen	water (mbgs)	water (Y/N)
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												

4.3: Auger holes Sampling Information

5/N	Auger hole Point ID					Soil Sampling Intervals (mbgs)	Predominant Soil Lithology	No of soil samples collected	Depth range of observed Impact	Predominant physical observation	
		Easting	Northing				per hole	(mbgs)	Odour	Sheen	
1											
2											
3											
4											
5											
6											
7											
8											
9											
10											
11											
12											
13											
14											
15											
16											



CHRONOLOGY OF ACTIVITIES

S/NO	DATE	ACTIVITIES OF THE DAY	REMARK
1	MONDAY 11th September, 2023	 Toolbox Meeting Sand bagging/sewing of sand bags Removal of top soil in Bio-Cell General Housekeeping 	find attached photos
2	TUESDAY 12th September, 2023	 Toolbox Meeting Sand Bagging by community workers Removal of top soil in Bio-Cell Stacking of sand bags General Housekeeping 	find attached photos
<u>3</u>	WEDNESDAY 13th September, 2023	 Toolbox meeting Sewing of Sand Bags Loading of Sand bags to Bio-Cell Area General Housekeeping 	find attached photos
4	THURSDAY 14th September, 2023	 Toolbox meeting Sewing of Sand Bags Stagging of Sand bags in Bio-Cell Area General Housekeeping 	find attached photos
5	FRIDAY 15th September. 2023	 Toolbox meeting Sewing of Sand Bags Stacking of sand bags General Housekeeping 	find attached photos

Mr. Justice Barima Project Manager



SITE PHOTOS



Plate 1: Workers Toolbox Meeting



Plate 2: Hyprep HSE Visit





Plate 3: Sandbags Sewing Ongoing



Plate 4: Arrangement of Sand Bags





Plate 5: Sewing of Sand Bags



Plate 6: Sand Bags






Plate 7: Bagging & Weighing of Sand Bags