

HYDROCARBON POLLUTION REMEDIATION PROJECT (HYPREP)

Project Coordination Office -Environmental Remediation Unit

Environmental Remediation of Hydrocarbon Impacted Sites in Ogoniland, Rivers State.

Phase 2 Soil and Groundwater Remediation Works on Medium Risk Sites (SMR Lots)

WEEKLY SITE ASSESSMENT ACTIVITY REPORT

Reporting Week: 11 Date: 18/09/2023 to 22/09/2023

Duration of Contract (in Months): 24 Flag-Off Date: 27/04/2023 Mobilization Date: 11/07/2023

Expected End Date: 11/07/2025 Revised End Date:/202.....

Duration on Site to Date (in Months -based on 22 Work Days per Month): 2Months/42 Days

1.0 SITE INFORMATION

LOT NUMBE	LOT NUMBER SMR LOT 36 CONTRACTOR: PHILCOM INTEGRATED LIMITED							
SITE NAME	SITE NAME (Name/Community) F/S FLARE SITE AREA 2 - KWAWA COMMUNITY UNEP Code: qc_016 - 001							
L. G. A	KHANA	SITE	REFERENCE GPS COORDINATES	(UTM, WGS84	, ZONE 32N)	E:331632	N: 509504	
Area (m2) of i	mpacted soil: in the Bill		Max depth of Impact (m) in the Bill		Volume (m³) of S	Soil in the Bill		
of Quantities (BoQ) 18,800M ²			of Quantities (BoQ)	6.0m	of Quantities (B	112,800m ³		
Maximum initial Groundwater TPH (μ g/I) in the Bill of				Maximum initial	Soil TPH (mg/kg)	in the Bill		
Quantities (BoQ)			77,000ug/l	of Quantities (BoQ)			3,800mg/kg	

2.0 SITE INFRASTRUCTURE

S/No	Site Infrastructures	Quantity	Size {(LxBxH) =m ² /m ³ } -as applicable	Percentage		Coordinates 584, Zone 32N)	Remarks / Working Condition	
		Completion (%)		Completion (%)	Easting	Northing		
1	Site Offices	1	27m×25m×3m	100%	331728	509657	Completed	
2	Sewage pit	1	2.4m×1.2m×2.5m	100%	331761	509670	Completed	
3	Decontamination area	1	N/A				Not Yet	
4	Engineered Biocell	1	50m×50m×1.5m	20%	331743	509422	Building Ongoing	
5	Leachate sump	1	N/A				Not Yet	
6	Security Post	1	3mx2mx2.7m	100%	331728	509657	Completed	
7	Borehole/Stand	1	0.6m×0.6m×15m	100%	331728	509657	Completed	
8	Workers Sit Out	1	4.9m×4.9m×3.5m	100%	331755	509652	Completed	
9	Security Lights	5	0.1m×0.1m×5m	100%			Installed at the site office	
10	Liquid Waste Point	1	3.7m×1.2m×0.3m	100%	331763	509643	Completed	



3.0 SITE HSE REPORT

3.1: Computation of Work Manhours

A	В	С	٥	E
Total number of	Number of days	Number of days worked	Week Manhours	Project to Date Manhours (A x C x 8hrs)
personnel on site	worked in the week	from inception to date	$(A \times B \times 8hrs)$	
45	5	47	1,800	16,920

3.2: HSE Checks

S/N	Work Description	Number	Cumulative	Remarks
1	Toolbox Meetings / Talks	5	47	Toolbox carried out daily
2	Unsafe Acts / Unsafe Conditions / (UA/UC/) recorded	2/0	16/2	* None use of PPE
				* Improper waste disposal
3	Unsafe Acts / Unsafe Conditions (UA/UC/) Closed out	2/0	16/2	All UA/UC finally closeout
4	Near miss	0	4	Biological hazard of snake appearance
5	First Aid case	0	1	Bruise was handled by site Nurse
	Medical Treatment Case	0	1	The worker was taken to retainership
				clinic in Bori where he had some rest.
6	Environmental Incident	Nil	Nil	
7	Work disruption by on-site community staff	Nil	Nil	
8	Work disruption by off-site community intruders	Nil	Nil	
9	Work disruption due to breakdown of work equipment	0	9	Equipment broke down rectified
	such as excavator, tiller, or bulldozer.			
10	Lost hours due to equipment breakdown (Hrs)	0	77	Equipment finally in good condition
11	Waste management practices on site – housekeeping	Nil	Nil	
	issues			
12	Property/equipment damage	Nil	Nil	
13	Fire incident	Nil	Nil	
14	Monthly HSE meeting (s)	Nil	Nil	
15	HSE training	Nil	Nil	
16	No. of drills (Quarterly)	Nil	Nil	
17	Fatality	Nil	Nil	



4.0 ASSESSMENT SAMPLING DATA

4.1: General Boreholes Information

ITEM	QUANTITY	ITEM	QUANTITY
No. of Borehole Installed	10	Total No. of Soil Samples Collected	90 (80 Organic (30 Speciated and 50 Non-Speciated), 10 Inorganic
No. of Auger holes Drilled	10	Total No. of Groundwater samples collected	20

4.2: Boreholes Sampling Information

S/N	Borehole Point ID	GPS Cod	ordinates	Maximum Depth (mbgs)	Soil Sampling Intervals (mbgs)	Predominant Soil Lithology	No of soil samples	Depth range of observed	phy	minant sical vation	Depth to Ground-	Observed Impact on Ground-
		Easting	Northing				collected per hole	Impact (mbgs)	Odour	Sheen	water (mbgs)	water (Y/N)
1												
2												
3												
4												
5												
6												
7												
8												
9												
10												
11												

4.3: Auger holes Sampling Information

5/N			GPS Coordinates		Soil Sampling Intervals (mbgs)	Predominant Soil Lithology	No of soil samples collected	Depth range of observed Impact	Predominant physical observation	
		Easting	Northing	(mbgs)			per hole	(mbgs)	Odour	Sheen
1										
2										
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										



CHRONOLOGY OF ACTIVITIES

S/NO	DATE	ACTIVITIES OF THE DAY	REMARK
1	MONDAY 18th September, 2023	 Toolbox Meeting Sand bagging/sewing of sand bags General Housekeeping 	find attached photos
<u>2</u>	TUESDAY 19th September, 2023	 Toolbox Meeting Sand Bagging by community workers General Housekeeping 	find attached photos
3	WEDNESDAY 20th September, 2023	 Toolbox meeting Sewing of Sand Bags Movement of Sand bags to Bio-Cell Area General Housekeeping 	find attached photos
4	THURSDAY 21st September, 2023	 Toolbox meeting Sewing of Sand Bags Movement of Sand bags to Bio-Cell Area General Housekeeping 	find attached photos
5	FRIDAY 22nd September. 2023	 Toolbox meeting Sand Bagging Ongoing Sewing of Sand Bags Stacking of sand bags General Housekeeping 	find attached photos

Mr. Justice Barima Project Manager



SITE PHOTOS



Plate 1: Toolbox Meeting



Plate 2: Sandbagging Ongoing





Plate 3: Sewing and Weighing of sand bags



Plate 4: Movement of Sand Bags to Bio-Cell Area





Plate 5: Workers BP Check



Plate 6: Workers BP Check