

HYDROCARBON POLLUTION REMEDIATION PROJECT (HYPREP)

Project Coordination Office - Environmental Remediation Unit

Environmental Remediation of Hydrocarbon Impacted Sites in Ogoniland, Rivers State.

Phase 2 Soil and Groundwater Remediation Works on Medium Risk Sites (SMR Lots)

WEEKLY REMEDIATION ACTIVITY REPORT

Reporting Week:5 Date: 07/08/2023 to 11/08/2023

Duration of Contract (in Months):24 Flag-Off Date: 27/04/2023 Mobilization Date: 11/07/2023

Expected End Date: 11/07/2025 Revised End Date: /...../202...

Duration on Site to Date (in Months -based on 22 Work Days per Month): 1 Month/22 Days

1.0 SITE INFORMATION

LOT NUMBER SMR Lot 36	CONTRACTOR	: Philcom Integrated Limited				
SITE NAME (Name/Community)	SITE NAME (Name/Community) F/S Flare Site Area 2 - Kwawa Community UNEP Code: q					
L. G. A Khana	SITE	REFERENCE GPS COORDINATES	(UTM, WGS84	, ZONE 32N)	E: 331632	N: 509504
Area (m ²) of impacted soil: in the Bill		Max depth of Impact (mbgs) in the		Volume (m³) of S	Soil in the Bill	
of Quantities (BoQ)	18,800m ²	Bill of Quantities (BoQ)	6.0m	of Quantities (B	loQ)	112,800m ²
Area (m²) of impacted soil: After		Max depth of Impact (mbgs)		Volume (m³) of	Soil After	
Site Re-Delineation		After Site Re-Delineation		Site Re-Deline	ation	
Maximum initial Groundwater TPH (μg.	/I) in the Bill of		Maximum initial	Soil TPH (mg/kg)	in the Bill	
Quantities (BoQ)		77,000ug/l	of Quantities (BoQ)		8	,800mg/kg
Maximum initial Groundwater TPH (µg/l) After Site			Maximum initial Soil TPH (mg/kg) After) After	
Re-Delineation			Site Re-Delinea	tion		



2.0 SITE INFRASTRUCTURE

5/No	Site Infrastructures	Quantity	Size {(L×B×H) = m²/m³} -as applicable	Percentage Completion (%)	(UTM, W	oordinates 6584, Zone 2N)	Remarks / Working Condition
					Easting	Northing	
1	Site Offices	1	27m×25m×3m	100%	331728	509657	Completed
2	Sewage pit	1	2.4mx1.2mx2.5m	100%	331761	509670	Completed
3	Decontamination area	1	N/A				
4	Engineered Biocell	1	N/A				
5	Leachate sump	1	N/A				
6	Security Post	1	3m×2m×2.7m	100%	331728	509657	Completed
7	Borehole/Stand	1	0.6m×0.6m×15m	100%	331728	509657	Completed
8	Workers Sit Out	1	4.9m×4.9m×3.5m	100%	331755	509652	Completed
9	Security Lights	5	0.1m×0.1m×5m	100%			Installed at perimeter of the site office.
10	Liquid Waste Point	1	3.7m×1.2m×0.3m	100%	331763	509643	Completed

3.0 SITE HSE REPORT

Computation of Work Manhours

A	В	С	D	E
Total number of personnel on site	Number of days worked in the week	Number of days worked from inception to date	Week Manhours (A × B × 8hrs)	Project to Date Manhours (A × C × 8hrs)
43	5	22	1,720	7,568



HSE Checks

S/N	Work Description	Number	Cumulative	Remarks
1	Toolbox Meetings / Talks	5	22	Toolbox carried out daily
2	Unsafe Acts / Unsafe Conditions (UA/UC) recorded	2/0	2/0	UA identified by HSE Officer
3	Unsafe Acts / Unsafe Conditions (UA/UC/) Closed out	2/0	2/0	UA finally closeout
4.	Near miss recorded	1	1	Snake appearance
5.	First Aid case	Nil	Nil	Nil
6.	Medical Treatment Case	Nil	Nil	Nil
7.	Environmental Incident	Nil	Nil	Nil
8	Gas testing frequency	Nil	Nil	Nil
9	Gas emission beyond safety range.	Nil	Nil	Nil
10	Work disruption by on-site community staff	Nil	Nil	Nil
11	Work disruption by off-site community intruders	Nil	Nil	Nil
12	Work disruption due to breakdown of work equipment such as excavator, tiller, or bulldozer	1	1	Equipment fixed
13	Lost hours due to equipment breakdown	4	4	Equipment finally was fixed
14	Waste management practices on site - housekeeping issues	Nil	Nil	Nil
15	Access control and body temperature checks	Nil	Nil	Nil
16	Personnel hygiene at site - hand washing	Nil	Nil	Nil
17	Property/equipment damage	Nil	Nil	Nil
18	Fire incident	Nil	Nil	Nil
19	Monthly HSE meeting (s)	Nil	Nil	Nil
21	HSE training	Nil	Nil	Nil
20	No. of drills	Nil	Nil	Nil
21	Fatality	Nil	Nil	Nil



4.0 REMEDIATION ACTIVITY REPORT

4.1: Remediation Technique / Nutrient Application

Approved Remediation Technique	TPH Bioremediation	Approved Remediation Technique -	Ivey-sol 'Push-pull' and
- Soil	Treatment Method	Groundwater	'Sweep' Application
	(Surfactant Enhanced Bio-		(Surfactant Enhanced
	remediation)		Remediation)
NOSDRA approved Nutrient(s)	Not yet in place	Ratios of Dilution of Nutrient and	: ; /
Amendment in use		Application of Mixture respectively	Not yet in place

4.2: Excavation & Treatment Weekly reporting

	, , ,	
Date Excavation Commenced	Date Treatment Commenced	
Treatment Batch/Cycle (Present / Cummulative)		

s/N	Activity	Quantity	Quantity	Week Totals		Cumulative Totals		Remarks
		Completed Previously	Pending	Quantity Achieved	Quantity Pending	Quantity Achieved	Quantity Pending	
	Excavation of topsoil (Area (m²))							
	Excavation of topsoil (Depth (mbgs))							
	Excavation of topsoil (Volume (m³))							
	Excavation of impacted subsurface soil {Area (m²)}							
	Excavation of impacted subsurface soil {Depth (mbgs)}							
	Excavation of impacted subsurface soil (Volume (m³))							
	Volume of Impacted topsoil transferred into Biocell for treatment (m³)							
	Volume of Impacted subsurface soil transferred into Biocell for treatment (m³)							
	Volume of excavated impacted subsurface soils awaiting transfer to bio cell for treatment (m³)							

PHILCOM
INTEGRATED

Volume of clean topsoil in the topsoil storage area (m³)				
Volume of Treated topsoil in the topsoil staging area (m³)				
Volume of Treated subsurface soils in the staging area (m³)				
Volume of Nutrient Applied (I or g)				
Treatment of Groundwater (I) where applicable				
Volume of treated subsurface soil backfilled (m³)				
Area of excavated pit backfilled (m²)				
Volume of topsoil backfilled (m³)				
Area of excavated pit backfilled with topsoil (m²)				
Leveling of excavated area (m²)				
Landscaping of work area (m²)				
Evacuation of recovered wastes				
i. Free phase crude oil (ltr)				
ii. Oily sludge /emulsified crude oil (ltr)				
iii. Petrified carbonized materials (kg)				
iv. Used Oily materials (eg. Absorbent pads)				
v. Other (please, specify):				
vi. Other (please, specify):				
Decommissioning of Site infrastructures:				
i. Site Office (%)				
ii. Sewage pit (%)				
iii. Decontamination area (%)				
iv. Engineered biocell (%)				
v. Leachate sump (%)			_	
vi. Other (please, specify):				

	PHILCOM
)	INTEGRATED
	T TX TIMETOR

vii. Other (please, specify):				
General / Final House-keeping				
i. Evacuation of segregated wastes (kg)				
ii. Evacuation of shredded HDPE liners (%)				
iii. Management of shredded sand bags (%)				
iv. Pieces of Concretes (%)				
v. Used plastics / other polyethylene materials (%)				
vi. Other (please, specify):				
vii. Other (please, specify):				

4.3: Quality Assurance / Quality Control (QAQC) Checks

	4	4.3.1: Trending of Reductions in the Concentration of Total Petroleum Hydrocarbons (TPH)										
			SOIL (mg/kg)	GROUNDWATER (μ/L)	Remarks							
TPH Concentration	In Bill of Quantities											
S	After Site Re-Characterization & Re-Delineation											
	Batches / Cycles of Treatment											



	LIMITED						
	Batch / Cycle Identity	Volume of Soil per Batch / Cycle	Before Treatment	After Treatment	Before Treatment	After Treatment	
	Batch / Cycle I						
	Batch / Cycle II						
Trending of TPH	Batch / Cycle III						
Concentration s across	Batch / Cycle IV						
Batches / Cycles of	Batch / Cycle V						
Treatment	Batch / Cycle VI						
	Batch / Cycle VII						
	Batch / Cycle VIII						
	Batch / Cycle IX						
	Batch / Cycle X						
	Batch / Cycle XI						
	Batch / Cycle XII						
	Batch / Cycle XIII						
	Batch / Cycle XIV						
	Batch / Cycle XV						



	TALFORE	LLLAN				1						
	4.3.2:	Trendin	g of Vario	ables of Conce	rn critical to F	Remediation	n S	uccess (eg.	Microbial	Counts	in Bior	<u>emediation</u>
								Param	eters			
Batches / Cycles of Treatment	Mo	CB	Specie	Moisture	pН	Temperat ure	O × y g				•	Remarks
	<i>C</i> FU	CUP	Unit:	Unit:	Unit:	Unit:	U	Unit:	Unit:		Unit:	
	Unit: Thresho Id:	Unit: Thres hold:	Threshol d:	Threshold:	Threshold:	Threshold :	i † :	Threshold:	Thresh old:		Thresho ld:	
							T h r e s.					
							h o l d					
I (1 st Check) 2 nd Check												



3 rd Check	LIMIT	ED						
II (1st Check)								
2 nd Check								
3 rd Check								
III (1 st								
2 nd Check								
3 rd Check								
IV (1 st								
2 nd Check								
3 rd Check								
V (1 st Check)								
2 nd Check								
3 rd Check								
VI (1 st								
2 nd Check						 		
3 rd Check								
VII (1 st								



2 nd Check	LIMIT	ED						
3 rd Check								
VIII (1st								
Check)								
2 nd Check								
3 rd Check								
IX (1st								
2 nd Check								
3 rd Check								
XI (1 st								
2 nd Check								
3 rd Check								
XII (1st								
2 nd Check								
3 rd Check								
XII (1st								
2 nd Check								
3 rd Check								



CHRONOLOGY OF ACTIVITIES

S/NO	DATE	ACTIVITIES OF THE DAY	REMARK
1	MONDAY	 Toolbox Meeting Commenced General Site Clearing Completed workers sit out 	find attached photos
	31 st July 2023	3. Completed workers sit out4. General Housekeeping	·
<u>2</u>	TUESDAY 01st July 2023	 Toolbox Meeting General Site Clearing General Housekeeping 	find attached photos
<u>3</u>	WEDNESDAY 02 nd July 2023	 Toolbox meeting General Site Clearing General Housekeeping 	find attached photos
4	THURSDAY 03 rd July 2023	 Toolbox meeting General Site Clearing General Housekeeping 	find attached photos
5	FRIDAY 04 th July 2023	 Toolbox meeting General Site Clearing General Housekeeping 	find attached photos

Barima Justice Project Manager



Site photos




Plate 1: Toolbox Meeting



Plate 2: General Site Clearing





Plate 3: Biocell Area Clearing



Plate 4: General Site Clearing





Plate 5: General Housekeeping



Plate 6: Completed Workers Sit Out